BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Providing SWM works at Kodigehalli in ward No 08, Kodigehalli
2	Amount of Work Portion	-
3	Estimate cost	15.00 Lakhs
4	Name Of Contractor	Sri B.Girish
5	Agreement No.	256/2018-19
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/256/18-19 Date:31.03.2019
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	568 Days.
15	Date of recommending time limit applied for	8.5.19 to 30.11.20
16	Wheather the original application of contractor is enclosed	
17	Balance work remaining to be done	Ø
18	Probable time required for completion of remaining work	30.11.20.

19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Wheather the notice as per clause has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Procurement of machine got delayed due to non-availability as corona-19 had occured. Hence delay, less penalty may be levied
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Executive Engineer
Byatarayanapura Division,
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Chief Engineer
Yelahanka Zone